A4 Castle and Scar Top setting

Final Report

A4	Conserving and Restoring – Castle and Scar Top
Lead	HoT – Charlotte Hursey; DCC – John Day
Original budget	£300,000
Actual Budget	£372,000
Match funding	Match funding as part of DCC capital match funding to Programme A
Timeframe	November 2011 – March 2015; actual January 2013 – June 2013
Partners	Barnard Castle Town Council
	English Heritage
Project Outline	The programme will focus on the area between the Castle entrance and the
	grounds of Woodleigh. This is the lost heart of old Barnard Castle and much
	frequented by local people, but is often missed by visitors. The principal activities
	will be to improve the entrance and viewpoints, enhance the green areas, refurbish
	street furniture and seating, provide some new seating and activity spaces for
	people of all ages, and collaborate on plans for improving the play area and mini-
	golf. After extensive consultation on outline proposals, plans have been revised to
	keep works at a minimum but ensure that Scar Top is refreshed and continues to be
	a safe place for recreation and enjoyment. The works would retain most of the
	existing features but provide a better and more visible entrance, add a raised
	natural terrace around Woodleigh with a small seating and outdoor performance
	space, and allow for extension and upgrading of the play area, as well as relocation
	and enhancement of the mini golf.
LCAP Aims	Renovation of seats with provision of additional seating.
	Restoration of views to river.
	Improvement of recreational facilities for all ages, with special attention to young
	people and visitors.
	Creation of terrace, outdoor summer performance space, and improved entrance to
	draw people into the site from Galgate.
	Production of interpretative material, especially to encourage visitors to appreciate
	the castle and dramatic history of the town.
Actual Outputs	Improved landscaping at Scar Top

	Restoration of seating
	New planting
	Opening up the views of the Tees
	A new themed play area
	Mini golf improvements completed through Journey through Teesdale.
Additional	Commended in the 'Built Environment' category at the County Durham Environment
achievements	Awards 2013
Lessons Learnt	More advanced development within the development stage would have enabled a
	more realistic budget to be set
	Better and tighter budget management should have taken place
Legacy	The setting is much improved with more open vistas; benches are restored; updated
	and attractive play area;
	Most of the site is owned by DCC and therefore they will continue with the
	maintenance; other parts owned/to be owned by Barnard Castle Town Council
Photos Before	



After





